



# WEEKLY DEPARTMENTAL REPORT

**COMMITTEE:** Village Manager/Board, Finance/Public Works, Traffic/Public Safety, Beautification

**PREPARED BY:** Matthew S. Maederer, PE, Director of Public Works/Village Engineer

**REPORT DATE:** August 2<sup>nd</sup>, 2018

**GENERAL:** Starting August 1<sup>st</sup> the Village's contract with Advanced Disposal for recycling and refuse collection will now include bulk collection. **ACCEPTED ITEMS:** Furniture, Rolled carpeting (4' maximum length), cabinets, mattresses, non-metal doors, wood windows. **ITEMS NOT ACCEPTED:** Construction material, large appliances, Freon-containing items (refrigerators, AC units, freezers), Tires, Batteries, Fluorescent Bulbs, electronics (see opposite side for e-cycle event), Paint, Chemicals & Insecticides, Oil, etc. **Items which could fit in your garbage cart (toys, clothing, games etc.) should not be set out for the bulk waste pick-up. This pick up is for large items only.** *To schedule bulk collection service pick-up please call Advanced Disposal at 262.679.0860.*

## 2018 CONSTRUCTION

### Milwaukee County N. Teutonia Avenue/CTH D & W. Bradley Road Roundabout Project

The Milwaukee County W. Bradley Road & N. Teutonia Avenue/CTH D Reconstruction & Roundabout project continues. During stage 1 work the Bradley & Teutonia intersection will remain closed until the middle of August. The contractor was delayed due to some storm sewer installation issues and other utility conflicts. The concrete curb & gutter work is done along with the asphalt binder course paving. Current work includes light pole base installation, sidewalk preparation, and landscaping. Please drive with caution around the construction site!

### Sanitary Sewer Mainline & Lateral Rehabilitation Project

The 2018 Sanitary Sewer Mainline and Lateral Rehabilitation project continues in the Green Knoll Subdivision which is the neighborhood tributary to N. 59<sup>th</sup> Street/W. Range Avenue/W. Betty Lane. A total of 73-homes will have sewer laterals CIPP lined and the entire mainline sewer in the neighborhood will be CIPP lined. Crews completed installing clean-outs/access tees up near the homes along with mainline sewer lining. All 73 clean-outs/access tees have been installed. The entire mainline sewer lining has also been completed. Crews are currently working on prepping all 73-sewer laterals for lining along with grouting sewer lateral connections to the main ahead of the private lateral lining process. Lateral lining will begin the week of August 6<sup>th</sup>.

### Water Main Rehabilitation Project

The 2018 Water Main Rehab project continues. The relay work on W. Terry Avenue from N. 54<sup>th</sup> Street to W. Wabash Avenue has been completed. A new 8-inch PVC main was installed to replace the existing 6-inch cast iron main. CIPP lining work continues on the east side of N. Teutonia Avenue from W. Bradley Road to W. Dean Road. The existing 12-inch main has been lined along the east side of N. Teutonia. Access pit restoration will occur over the next week. Coordination with the Milwaukee County roundabout project is ongoing.

### New DPW Facility Project

The grading contractor, C.W. Purpero, continues with the site grading and earthwork operation. Footing excavation and concrete pouring has been completed. Sub-contractors are working on the plumbing rough-ins, electrical rough-ins, interior footings, anchor piers and block. Crews will start on the new police garage addition next week, the week of July 30<sup>th</sup>.

### **Beaver Creek Restoration Segment 3 and Bike Path Reconstruction Project**

C.W. Purpero is the low-bidder for the work with a total bid of \$773,412 (creek work = \$674,590 and bike path work = \$98,822). The project includes naturalization of Beaver Creek between Village Park and N. Green Bay Road/STH 57. Naturalization includes concrete channel removal, side slope stabilization, natural plantings, creek meanders, and habitat rest areas (i.e. fish riffles). The bike path along the south side of the creek will be reconstructed with an 8-ft wide asphalt path including rest areas. The project is set to begin mid-August after the WDNR permit is issued.

### **Ditch Rehab & Culvert Replacement Program**

The 2018 Ditch Rehab & Culvert Replacement Program will occur on the following streets:

- W. Cloverleaf Lane (from N. 67<sup>th</sup> Street to N. 65<sup>th</sup> Street)
- W. Terry Avenue (from N. 54<sup>th</sup> Street to N. 52<sup>nd</sup> Street)
- N. 52<sup>nd</sup> Street (from N. 52<sup>nd</sup> Street to W. Wabash Avenue)

The DPW crews will start the re-ditching work early August (week of August 6<sup>th</sup>).

### **Roadway Re-Paving Program**

The 2018 Roadway Re-Paving Program will occur on the following streets:

- W. Cloverleaf Lane (N. 67<sup>th</sup> Street to N. 60<sup>th</sup> Street)
- W. Calumet Road (N. 51<sup>st</sup> Street to N. 43<sup>rd</sup> Street)
- W. Terry Avenue (N. 54<sup>th</sup> Street to W. Wabash Avenue)

The contractor for the work is Payne & Dolan and re-paving is scheduled for mid-end-August.

**WINTER OPERATIONS:** The 2018-2019 salt bid has been received. The supplier is Compass Mineral (same as last season) and the bid price is \$68.48/ton. Last year's bid price was \$58.59.

**SANITARY SEWER:** The Sanitary Sewer Technician is completing manhole reconstruction and external sealing on W. Cloverleaf Lane from N. 67<sup>th</sup> Street to N. 60<sup>th</sup> Street ahead of the 2018 roadway re-paving program.

**STORMWATER:** The Village's contractor, Brown Deer Lawn Service completed the topsoil spreading operation on W. Donges Lane between N. 67<sup>th</sup> Street and N. 60<sup>th</sup> Street and DPW completed the hydroseeding. DPW crews will be repairing wash-outs and top-dressing/over-seeding on Donges the week of August 6<sup>th</sup>.

The DPW crews are working on topsoiling and hydroseeding on W. Darnel Avenue from N. Grandview Drive to N. 60<sup>th</sup> Street the week of July 30<sup>th</sup>. This is completing work from the 2017 re-ditching and re-paving program.

The Stormwater Technician continues street sweeping activities in the curb and gutter roadway sections and throughout the entire Village as per our permit with the WDNR.

**REMINDER:** All culvert replacements and driveway approach paving work requires a permit. Culvert replacements are completed in-house by DPW crews ahead of the residential driveway approach paving. Please contact the DPW office for more information.

**BEAUTIFICATION/FORESTRY:** Fox Services was in the Village the week of July 23<sup>rd</sup> and July 30<sup>th</sup> completing a full mowing of all median areas and weekly routine mowing of Village Park/Hall, Fairy

Chasm Park, and the Library. Fox Services also finished misc. bush trimming and weeding of all the Village owned median planter areas.

The summer helpers worked on weeding and trimming around the DPW facility and throughout the Original Village neighborhood the week of July 23<sup>rd</sup>.

**STREETS & TRAFFIC:** The Village's contractor Crowley Construction continues the pavement marking work the week of July 23<sup>rd</sup> and July 30<sup>th</sup> mainly in the overnight hours (with some daytime work). Pavement marking refreshing will continue through the month August.

The Engineering Technician sent out the 2018 cracksealing streets list to the Village's contractor and the Village Manager signed the contract. Cracksealing work is scheduled to begin within the next two-weeks.

**REFUSE AND RECYCLING:** The DPW crews are picking trash/litter throughout the Village within medians and terraces as time allows.

The Recycling Center is on summer hours for the month of August and is open on **Saturdays from 10am to 5pm along with Tuesdays and Thursdays from 12pm to 8pm.** For further information regarding the recycling center please call the DPW office at 414.357.0120.

**PARKS & RECREATION:** No Update.